

TABLE 1 Record and review checklist

Milking related checks to be completed at the start of every milking.

Check all hoses for tears, check for unwanted moisture or debris in clear hoses, make sure liners are not twisted, check for plugged claw vents, turn on each milking unit and insert fingers in liner to make sure the liner is opening and closing, record the system vacuum, listen for irregular sounds and air leaks.

If anything is not functioning properly then notify management immediately.

Month: _____	Initial below when you have completed the tasks. Circle "Y" if there are issues that require management's attention.						Farm gauge vacuum "Hg		
	Milking 1		Milking 2		Milking 3		Milking 1	Milking 2	Milking 3
1		Y		Y		Y			
2		Y		Y		Y			
3		Y		Y		Y			
4		Y		Y		Y			
5		Y		Y		Y			
6		Y		Y		Y			
7		Y		Y		Y			
8		Y		Y		Y			
9		Y		Y		Y			
10		Y		Y		Y			
11		Y		Y		Y			
12		Y		Y		Y			
13		Y		Y		Y			
14		Y		Y		Y			
15		Y		Y		Y			
16		Y		Y		Y			
17		Y		Y		Y			
18		Y		Y		Y			
19		Y		Y		Y			
20		Y		Y		Y			
21		Y		Y		Y			
22		Y		Y		Y			
23		Y		Y		Y			
24		Y		Y		Y			
25		Y		Y		Y			
26		Y		Y		Y			
27		Y		Y		Y			
28		Y		Y		Y			
29		Y		Y		Y			
30		Y		Y		Y			
31		Y		Y		Y			

Reviewed by:

Date: